SITA ISP PLAN - PHOENIX WELFARE RELOCATION

Project Details						
Clients Name	Sita					
Project Description	Phoenix Welfare Relocation					
Survey Date	31/07/2023					
Representative: Link Africa	Desrae Naidoo	072 937 9817	desrae@linkafrica.co.za			
Representative:						
Representative: Planner	Lee Naicker	078 170 5085	lee@linkafrica.co.za			
Representative:						

Requirements:

ISP EXECUTIONS:

Notes:

- Install Termination Box.
- 5m 1way duct in cabinet.
- 4m Trunking on wall.
- Enter ceiling.
- 65m 4way duct in ceiling.
- Drill wall.
- 20m 25mm PVC Pipe with 1way duct to trench.
- 25m Lift paving and Trench soil and directly bury 110mm sleeve with 1way duct.
- 15m Trench soil and directly bury 110mm sleeve with 1way duct.
- 10m Lift paying and Trench soil and directly bury 110mm sleeve with 1way duct.
- 5m Trench soil and directly bury 110mm sleeve with 1way duct.
- 5m 1way duct in existing sleeve to Existing LA Manhole.

Label Cable and Duct every 5m

Possible existing LA sleeve along trench line.

TOTAL CABLE: 204m - Float MDIC cable from cabinet to Existing LA Manhole.

Site Details

Phoenix Welfare Relocation							
Pandora Street							
Phoenix							
Ground							
Server							
Propo	osed						
Phoenix Welfare			Rooftop	Green Field	X In Building		
Lat:	-29.703790°	Lo	Long: 31.006671°				
X Siı	ngle		Duel				
	Pand Phoe Grou Serve Propo Phoe Lat:	Pandora Street Phoenix Ground Server Proposed Phoenix Welfare	Pandora Street Phoenix Ground Server Proposed Phoenix Welfare Lat: -29.703790° Lo	Pandora Street Phoenix Ground Server Proposed Phoenix Welfare Lat: -29.703790° Long: 31.0066	Pandora Street Phoenix Ground Server Proposed Phoenix Welfare Lat: -29.703790° Rooftop Green Field Lat: -29.703790° Long: 31.006671°		

Possible concerns that must be flagged to Link Africa

Customer deliverables:

 Personnel access to secure areas for build and maintenance phases.

PROJECT DESCRIPTION: Provide fibre Infrastructure from Link Africa

Manhole to Phoenix Welfare Relocation.

Permission for proposed construction.

Site Planning Approved by Landlord

Signature:

Name:

Date:

30/09/2013

PLANNED BY: Lee Naicker PROJECT No: 56K0000005 R1

link africa

Drawing: Site Survey Report

REGION: KZN

Date: 2023/08/23

Page 1 of 8